

OPERATIONS GROUP FILE

SEP 30 8 57 AM '80

PPTUZYUW RUMJCSB0238 2741251-00000--RUTLAAA;

DE RUEHLB #0158 2741130

ZNR 00000 ZZH

P 301129Z SEP 80

FM AMEMBASSY ISLAMABAD

TO FBIS WASHDC PRIORITY

BT

UNCLAS ISLAMABAD 10158

ATTN: CHIEF OPERATIONS AND CHIEF ED&SS

E.O. 12065 N/A

TAGSI RUTLAAA

SUBJECT: PROGRESS REPORT FOR PERIOD 22 SEPTEMBER THROUGH  
30 SEPTEMBER

1. CONSIDERABLE PROGRESS HAS BEEN MADE THIS WEEK, BESIDES MEETING THE DEADLINE ON PURCHASE OF GENERATOR, CARPETING, DRAPERIES, ETC., WE HAVE INSTALLED ALL THE EQUIPMENT AND ERECTED TWO EACH FAN DIPOLES, ONE ACTIVE WHIP, AND ONE FERRITE LOOP ANTENNA; WE ARE HAVING A WOODEN CABINET, BUILT FOR THE RECORDERS AND TRANSCRIBERS AND THAT SHOULD BE FINISHED IN A FEW DAYS, WE ARE PRESENTLY WORKING OFF INDIVIDUAL VOLTAGE TRANSFORMERS, BUT WE WILL INSTALL THE TWO-BANGED VARIABLE TRANSFORMER AND VOLTAGE REGULATOR WHEN THE CABINET TO HOUSE THEM IS COMPLETED, WE ARE READY FOR  CRUISING SURVEY,

STAT

2. ALL AIR CONDITIONERS ARE INSTALLED; CARPETING IS ALMOST COMPLETED, ARRANGEMENTS HAVE BEEN MADE FOR FURNITURE AND IF ALL GOES AS PLANNED WE SHOULD BE MOVING INTO THE HOUSE ON 5 OCTOBER;

3. STATUS OF LINES FROM ISLAMABAD TO KARACHI HAS BEEN FILED IN SEPARATE MESSAGE TO ES, NOTHING NEW TO REPORT, BUT THE MINUTE WE HEAR SOMETHING WE WILL LET YOU KNOW, ALSO, WE ARE STILL TRYING TO GET A COST FIGURE FOR THE LINES FROM ISLAMABAD TO KARACHI INSTEAD OF THE ANSWER "ONLY A NOMINAL CHARGE."

4. A BREAKDOWN OF EXPENDITURES HAS BEEN FILED IN A SEPARATE MESSAGE TO ES; PROJECT IS ALMOST COMPLETED AND DON'T BELIEVE WE WILL NEED MUCH IN FY-81.

STAT

BT

#0158

NNNN